OpsAuditHub opsaudithub.com	DOC ID: **SAF-0046**	REVISION: **Rev 2.4 (2026)**
	STANDARD: **OSHA 29 CFR 1926.451**	AUDIT FREQUENCY: **Daily Pre-Shift**

Scaffolding Daily Inspection Daily Log Sheet

Operational Scope: Mandatory daily safety verification for all supported and suspension scaffolding systems to mitigate fall, structural collapse, and struck-by hazards. Ensures full compliance with federal and state workplace safety mandates prior to crew deployment.

MANDATORY PPE:	Hard Hat (ANSI Z89.1), Steel-Toe Boots (ASTM F2413), Full Body Harness with Lanyard (ANSI Z359.1), High-Visibility Safety Vest (Class 2/3), Safety Glasses with Side Shields (ANSI Z87.1), Heavy-Duty Leather Work Gloves
PREREQUISITES:	Verify competent person is designated and on-site. | Ensure drop zones and hazard perimeters are clearly barricaded below. | Review weather conditions (wind speeds under 20 mph, no active electrical storms).

FOUNDATION, BASE, AND STRUCTURAL SUPPORT

#	COMPONENT / ITEM	VERIFICATION CRITERIA & ACCEPTANCE STANDARD	SEVERITY	STATUS
1	**Base Plates and Mud Sills**	Plates are firmly and uniformly supported on sound, rigid footings (mud sills/concrete) without settling, tilting, or sliding.	**Critical (Immediate Out of Service)**	[ ] PASS [ ] FAIL [ ] N/A
2	**Screw Jacks and Leveling Pins**	Adjustable screw jacks are plumb, extended within manufacturer limits (not exceeding 12 inches), and locked with gravity pins.	**Critical (Immediate Out of Service)**	[ ] PASS [ ] FAIL [ ] N/A
3	**Post, Frames, and Bracing Assembly**	Vertical posts, runners, and bracing (diagonal, cross, and horizontal) are securely coupled, plumb, and free of structural bends or cracks.	**Critical (Immediate Out of Service)**	[ ] PASS [ ] FAIL [ ] N/A
4	**Tie-Ins and Guy Wires**	Scaffolding is securely tied to the structure at the required intervals (minimum every 30 feet horizontally, 26 feet vertically) with zero slip.	**Critical (Immediate Out of Service)**	[ ] PASS [ ] FAIL [ ] N/A

PLATFOMS, DECKING, AND ACCESS CONTROL

#	COMPONENT / ITEM	VERIFICATION CRITERIA & ACCEPTANCE STANDARD	SEVERITY	STATUS
5	**Plank Decking and Scaffold Boards**	All platforms fully planked with scaffold-grade lumber or fabricated decking, overlapping supports by at least 6 inches, with no splits or defects.	**Critical (Immediate Out of Service)**	[ ] PASS [ ] FAIL [ ] N/A
6	**Guardrail Systems**	Toprails (38 to 45 inches high), midrails, and toe boards installed on all open sides and ends of platforms exceeding 10 feet in height.	**Critical (Immediate Out of Service)**	[ ] PASS [ ] FAIL [ ] N/A
7	**Access Ladders and Stairtowers**	Access ladders/stairways are securely attached, extend 3 feet above landing platforms, and are free of oil, mud, or structural damage.	**Warning**	[ ] PASS [ ] FAIL [ ] N/A

ENVIRONMENTAL, CLEARANCE, AND FALL PROTECTION VERIFICATION

#	COMPONENT / ITEM	VERIFICATION CRITERIA & ACCEPTANCE STANDARD	SEVERITY	STATUS
8	**Overhead Power Line Clearances**	Minimum clearance of 10 feet maintained from energized power lines (up to 50kV) and proportionally greater distances for higher voltages.	**Critical (Immediate Out of Service)**	[ ] PASS [ ] FAIL [ ] N/A
9	**Debris and Load Management**	Platforms are clean, free of accumulated tools, debris, or slip/trip hazards, and operating strictly within rated load capacity.	**Standard**	[ ] PASS [ ] FAIL [ ] N/A

Certified Inspector / Lead Operator Signature: _____	**Date / Time:** _____	**Badge / Cert #:** _____
Site Safety Supervisor / Operations Manager Sign-off: _____	**Review Date:** _____	**Audit Status:** [ ] Approved [ ] Rectify

COMPLIANCE NOTICE: This document must be archived for a minimum of 12 months in accordance with workplace safety recordkeeping guidelines.